EXTENSION OF TIME PROPOSAL

1	Name of Work	Providing and installation of CC cameras in ward no -03 & 04 of yelahanka Satellite town sub division.
2	Amount of Work Portion	Rs 9.98 Lakhs
3	Estimated Cost	Rs 10.00 lakhs
4	Name of Contractor	Sri Y B Raghavendra
5	Agreement No	EE(YNK.D)E-PMT-02/W.O/ 0084 /2020-21 Dt : 03-7-2020
6	No and date under which work order issued	EE(YNK.D)E-PMT-02/W.O/ 0084 /2020-21 Dt : 03-7-2020
7	Time limit originally fixed for completion	90days
8	Date of application by the contractor for granting extension of time	3-10-2020
9	Date of receipt of application in the sub division office	3-10-2020
10	Extension granted if any	
	i)	257 days
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Place indentified for installation of CC camera
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	257 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	257 days

5440

19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	
22	Remarks of the EE with the daily rate of penalty proposed	Impose penalty @ Rs 25/- day

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

Chief Engineer
Yelahanka zone Bangalore-64
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ